

## Giant's Causeway and Causeway Coast World Heritage Site Management Plan Action Plan

This plan will contribute to the implementation of the Causeway Coast and Glens Tourism Masterplan whenever it is compatible with the objectives and interests of the World Heritage Site Management Plan.

**Objective 1 – implement, monitor and review the WHS Management Plan through the formation of an active and effective partnership of bodies with responsibility for making and implementing decisions that may affect the Site.**

| Action  | Extent | Agencies                  | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)        | Progress planned for Apr 07 to Mar 08  | Priority |
|---|--------|---------------------------|---------------------------|---|--|----------|
| Form the proposed WHS Management group to provide strategic guidance for the development, management and conservation of the site               | WHS    | DETI, EHS, MDC, NT, CCGHT | In progress               | Group set up by EHS in June 2005.   | WHS Officer (WHSO) to identify a local representative. EHS to invite Crown Estate to join. | Complete |
| Prepare and co-ordinate an annual programme for action that translates the WHS Management Plan's objectives into practical action on the ground | WHS    | EHS<br>WHSO               | In progress               | Received 27 <sup>th</sup> Nov 2006. Draft annual programme to be agreed 23 Feb 2007 | Agree how Engagement Strategy should be developed.   | 1        |
| Co-ordinate with other bodies and landowners on the Site and within the setting to prevent duplication of activities                            | WHS    | WHSO                      | Ongoing                   |   | Needs to be strategic and on-ground  | 1        |

**Objective 2 – integrate the management of the visitor centre and associated facilities and the management of the Site**

| Action   | Extent | Agencies     | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08 | Priority |
|--|--------|--------------|---------------------------|---|---------------------------------------|----------|
| Consider appointment of a WHS Management Officer | WHS    | EHS, NT, MDC | Short term                | Discussed at meetings. Main stakeholders met to draft application. One possible option of funding through the Crown Estate Marine Stewardship Scheme. MDC – no funding available. |                                       | 1        |

**Objective 3 – involve local communities in the strategic management of the Site**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)                             | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|--|---------------------------------------|----------|
| Identify key points of contact and establish formal links with local community groups | WHS    | MG       | Short term                | CCGHT and CC AONB management group provide links with wider community. Info about WHS on their web page. | Needs officer to take forward         | 1        |
| Establish a Local/Regional Advisory Forum to advise the future management of the Site | WHS    | MG       | Short term                |  | Needs officer in place                | 1        |

**Objective 4 – ensure adequate information is available to all Site managers**

| Action   | Extent        | Agencies  | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)           | Progress planned for Apr 07 to Mar 08                       | Priority |
|--|---------------|-----------|---------------------------|--|---|----------|
| Develop effective monitoring regimes (see appendix D)  | WHS           | NT, EHS   | Short term                | CMS scheme developed for ecological management of the site under auspices of NNR plan. |   | 1        |
| Develop a GIS system accessible to all agencies involved with Site management  | WHS           | WHSO, EHS | Short term                |  | EHS will investigate co-ordinating information on EHS site. | 2        |
| Incorporate ecological baseline data into the GIS  | WHS & Setting | EHS, NT   | Short term                | Existing data held by EHS  |   | 2        |
| Survey the Site to record the location and condition of archaeological/historic structures and features and then incorporate the results into the proposed GIS | WHS           | EHS, NT   | Short term                | Archaeological survey completed, includes geo-referencing                              |   | 3        |
| Create a database of historical information relevant to the Site   | WHS           | MG        | Medium term               | Some info. being collated by interpretative designers                                  |   | 3        |
| Explore the feasibility of creating a single repository for storing original material and copies relevant to the Site  | WHS           | MG, MAGNI | Medium term               |  |   | 3        |

**Objective 5 – establish links with other similar World Heritage Sites**

| Action  | Extent | Agencies  | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)   | Progress planned for Apr 07 to Mar 08  | Priority |
|---|--------|-----------|---------------------------|--|--|----------|
| Establish links to collaborate and share information on management and monitoring with other similar WHS. | WHS    | WHSO, EHS | Ongoing                   | CCGHT have links with several WHS – Jurassic Coast - Eng, Newgrange - ROI, Thingvellir – Iceland NT-Undertaken on ad-hoc basis.<br>EHS ongoing contact through DCMS, WHS Co-ordinator meetings | Look into relationship to Geoparks. EHS will report to MG on other WH Sites. | 1        |

**Objective 6 – accept the management consequences of a dynamic site**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|--|---------------------------------------|----------|
| Review the use of stabilisation techniques which prevents/reduces geomorphological activity | WHS    | NT       | Short term                | Ongoing  |                                       | 1        |

**Objective 7 – support geological research programmes and projects**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|--|---------------------------------------|----------|
| Encourage researchers to use the Site in their work   | WHS    | NT       | Ongoing                   | Ongoing  |                                       | 2        |
| Ensure that the GIS (see objective 4) is available to researchers and that their results are, where appropriate, incorporated back into the GIS | WHS    | MG       | Ongoing                   |  |                                       | 2        |
| Encourage the use of the Site and region for academic conferences   | WHS    | MG       | Ongoing                   |  |                                       | 3        |

**Objective 8 – ensure that the unique character, distinctiveness and aesthetic quality of the Site’s ‘natural’ landscape is recognised, conserved and enhanced**

| Action  | Extent | Agencies             | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08  | Priority |
|---|--------|----------------------|---------------------------|---|--|----------|
| Reduce, whenever possible, the visual intrusion of the buildings into the lower areas of the WHS  | WHS    | MG, PS, DETI         | Ongoing                   |   | Removal of existing facilities and construction on new visitor facilities. Planning application to be submitted late 2007. | 1        |
| On-site infrastructure, including bus, road, paths, fencing and temporary fencing should be reviewed and redesigned to reflect landscape character and quality of the WHS | WHS    | DETI<br>NT           | Opening of visitor centre | NT / DETI developing onsite access option to include vehicle type and required works to facilitate new transport and integration with new facilities. | Funding for on-site access to be part of a joint bid with DETI/GCVF Ltd to the Heritage Lottery Fund (HLF).                | 1        |
| Ensure landscape concerns are reflected in the Visitor Access Masterplan (see objective 19)   | WHS    | MG,<br>WHSO,<br>DETI | Opening of Visitor centre | See Objective 19  |  | 1        |

**Objective 9 – improve knowledge and understanding of the landscape character of the Site and its setting**

| Action  | Extent | Agencies    | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08                                  | Priority |
|---|--------|-------------|---------------------------|--|--|----------|
| Undertake a landscape assessment for the Site and its setting             | WHS    | EHS         | Short term                | Considered in draft Northern Area Plan published May 2005                    | EHS will prepare assessment based on NI Landscape Character Assessment | 1        |
| Incorporate landscape baseline into GIS system to support decision making | WHS    | EHS<br>WHSO | Short term                |  |  | 2        |

**Objective 10 – balance the management requirements of visitors with the Site’s ecology**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|---|---------------------------------------|----------|
| Include ecological constraints and issues within the Visitor Access Masterplan (see objective 19) | WHS    | MG, DETI | Opening of Visitor centre | NT / DETI have met with EHS to identify ecological issues that will need to be considered and mitigated prior to approval for development of a new onsite transport system. | See Objective 19                      | 1        |

**Objective 11 – update and use the SAC conservation objectives, NNR draft management plan and additional ASSI objectives to manage the Site’s ecology**

| Action  | Extent | Agencies    | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08                      | Priority |
|---|--------|-------------|---------------------------|--|--|----------|
| Update and finalise the NNR draft management plan in line with WHS Management Plan  | WHS    | NT, EHS, MG | 2005                      | EHS and NT have had meetings and NT have completed the NNR management plan   | Annual review and then 5yr update in line with ASSI review | 1        |
| Continue to use the SAC objectives and NNR draft management plan to inform the development of visitor access proposals and in day-to-day management of the Site | WHS    | NT          | ongoing                   | Ongoing  |  | 1        |

**Objective 12 – develop management proposals for the sub-tidal zone**

| Action  | Extent        | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08 | Priority |
|---|---------------|----------|---------------------------|---|---------------------------------------|----------|
| Commission research into the conservation interests of the sub-tidal zone   | WHS           | EHS      | Short term                |   |                                       | 2        |
| Ensure that the counter-pollution and response procedures are activated when necessary to counteract accidental discharge from the land or passing maritime vessels | WHS & Setting | CG, EHS  | ongoing                   | EHS will advise MG of the procedures in place. Maritime and Coastguard Agency has a National Contingency Plan in place. <a href="http://www.mga.gov.uk/c4mca/mcga-home">www.mga.gov.uk/c4mca/mcga-home</a> . EHS EP has specialist equipment and comprehensive plans for dealing with coastal pollution, which are being revised. |                                       | 1        |

**Objective 13 – interpret and promote the intangible values and cultural heritage of the Site**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08   | Priority |
|---|--------|----------|---------------------------|---|---|----------|
| Include cultural heritage and intangible values in the interpretation of the Site | WHS    | MG, DETI | Short term                | Cultural heritage is being developed as part of the Interpretive Content Strategy for the new facilities<br>CCGHT have commissioned a Cultural Heritage Audit for wider Causeway Coast and Glens area. CH addressed within CC AONB leaflet and may be addressed within future publications. | Development of Interpretive Content Strategy and detailed interpretive proposals. | 1        |

**Objective 15 – seek to increase visits to the Site on public and/or other forms of sustainable transport**

| Action  | Extent        | Agencies                         | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)               | Progress planned for Apr 07 to Mar 08 | Priority |
|---|---------------|----------------------------------|---------------------------|--|---------------------------------------|----------|
| Promote details on how to reach the WHS focussing on sustainable methods of transport | WHS           | NITB<br>GCVF Ltd<br>NT,<br>CCGHT | Ongoing                   | CCGHT promotes sustainable transport within its publications<br>Ongoing                    |                                       | 1        |
| Provide facilities on-site for visitors to store luggage, cycles etc.                 | WHS           | MG,<br>DETI                      | Ongoing                   | Architectural floor plan for new centre provides for storage for cyclists and pedestrians. |                                       | 1        |
| Examine the feasibility of providing increased levels of public transport to the Site | WHS & Setting | MG,                              | Medium term               |  |                                       | 1        |
| Prepare a Green Transport Plan for the Site   | WHS & Setting | MG,<br>DRD,<br>DOE, NT           | Opening of visitor centre | Ongoing  |                                       | 1        |

**Objective 16 – signage and information on transport links to the Site should be easily available within the causeway Coast and Glens region and at principal arrival points**

| Action  | Extent  | Agencies                  | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)   | Progress planned for Apr 07 to Mar 08 | Priority |
|---|---------|---------------------------|---------------------------|--|---------------------------------------|----------|
| Review current signage provision and enhance as necessary for on and off site parking                       | WHS     | NITB,<br>DRD,<br>GCVF Ltd | Ongoing                   | Causeway Coastal Route signages complete around attraction but GC site signage will be reviewed & integrated into new centre with Roads Service. |                                       | 1        |
| Use the Visitor Servicing Strategy for NI Manual and The Guide to Tourist Signing in NI to promote the Site | Setting | NITB, RS                  | Short term                | Ongoing with current site managers   |                                       | 1        |

**Objective 17 – enhance the visitor experience without compromising the significance of the Site**

| Action  | Extent        | Agencies                                   | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08  | Priority |
|---|---------------|--|---------------------------|---|--|----------|
| Develop an official Giant's Causeway and Causeway Coast WHS website | WHS           | EHS<br>WHSO                                | Short term                | Some info on EHS web page.<br>CCGHT has info of WHS on their web page   | Review and update existing information.<br>WHSO to develop a dedicated web-page<br><br>Due to be upgraded next year. | 1        |
| Develop new world-class visitor centre for the Site                 | WHS & Setting | DETI,<br>NITB,<br>MG                       | Short term                | Architectural design is being developed by the design team. Issues surrounding car parking have led to a delay. Planning application now due in late 2007 |  | 1        |
| Prepare an integrated marketing/promotion strategy for the Site     | WHS           | RTP, MG,<br>GCVF Ltd<br>Tourism<br>Ireland | Short term                |   | Will be phased according to Visitor Centre development.  | 1        |

**Objective 18 – reduce the impact of 'assisted access' vehicles from the visitor centre to the stones (links with Obj. 8)**

| Action   | Extent | Agencies       | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|--|--------|----------------|---------------------------|--|---------------------------------------|----------|
| Consider alternative means of 'assisted access' to the causeway Stones | WHS    | MG, NT         | Opening of visitor centre | Option identified and to be presented to WHS Mgt Group                       |                                       | 1        |
| Undertake a legal review of the road's status                          | Z1     | EHS, NT,<br>RS | Opening of visitor centre | DETI / NT will provide paper to Dept. Solicitors Office                      |                                       | 1        |

**Objective 19 – develop a Visitor Access Masterplan for the Site**

| Action   | Extent        | Agencies           | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)                               | Progress planned for Apr 07 to Mar 08   | Priority |
|--|---------------|--------------------|---------------------------|--|---|----------|
| Prepare a Visitor Access Masterplan (to include getting to and around the site and to be updates by WHSO)  | WHS           | MG, RS, DETI, WHSO | Opening of visitor centre | Onsite Access option being developed by NT / DETI to integrate with new centre.                            | Once access option agreed an engineering and environmental study will be required to assess feasibility | 1        |
| Explore the feasibility of creating a network of circular works and longer walks to and from the Site  | WHS & Setting | NT                 | Short term                | Ongoing  |   | 1        |
| Explore the feasibility of creating a shuttle service between Dunseverick Castle and Causeway Head to facilitate longer walks to and from the Site | WHS & Setting | MG, DRD            | Short term                | Causeway Coast Rambler Bus Service   |   | 1        |
| Undertake a feasibility study for reopening the lower cliff path at least as far as Port na Spaniagh   | Z3 and Z4     | MG                 | Medium term               | Lower cliff path has been discussed several times. EHS to respond to ES2K on MG assessment of this action. |   | 3        |

**Objective 20 – identify, monitor and address visitor safety issues at the Site**

| Action   | Extent     | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08                           | Priority |
|--|------------|----------|---------------------------|--|---|----------|
| Within the Visitor Access Masterplan (see Obj 19) use the Visitor safety in the Countryside Group (VSCG) guidance to produce a zoned approach to visitor safety and access | WHS        | NT       | Short term                | Ongoing H&S on site  |   | 1        |
| Undertake regular safety audits, monitoring and risk assessments   | WHS        | NT       | Ongoing                   | Ongoing  |   | 1        |
| Review the effectiveness of safety throw lines on the Grand causeway. If appropriate, implement a less visual intrusive scheme   | Z1         | NT       | Short term                | Occurs as part of regular H&S monitoring                                     | Throw lines expected to be retained for the foreseeable future. | 1        |
| Identify and use less visually intrusive types of temporary safety fencing   | Z1, Z2, Z3 | NT       | Short term                |  |   | 1        |

**Objective 21 – develop a co-ordinated approach to the maintenance and improvement of the interpretation facilities on the Site**

| Action  | Extent        | Agencies                   | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)  | Progress planned for Apr 07 to Mar 08   | Priority |
|---|---------------|----------------------------|---------------------------|---|---|----------|
| Prepare a cohesive and co-ordinated interpretation strategy for the Site and new visitor centre       | WHS           | MG, NITB, RTP, DETI        | Opening of visitor centre | <p>Interpretation Strategy produced for the WHS site Feb 2006</p> <p>Interpretation Concept Strategy agreed.</p> <p>Content Strategy to be agreed with stakeholders by Spring 2007</p> <p>All 3 actions of Obj 21 will form part of a comprehensive bid to the HLF to take forward Interpretation for the Site, Centre &amp; wider region. This is to be submitted to HLF by Jan 2007</p> | <p>NT is not proposing to change any on-site interpretation until the new facilities are open. HLF bid proposed for the centre, site and wider region.</p> <p>Interpretation strategy to integrate with wider regional interpretation plan.</p> | 1        |
| Promote interpretive links to the wider region, particularly through the landscape and geology themes | WHS & Setting | CCGHT                      | Ongoing                   | CCGHT has a lead role in relation to interpretation within wider area initially focusing on the Causeway Coastal route  |   | 1        |
| Explore opportunities for increasing first person interpretation of the Site                          | WHS           | MG, NT, NITB, RTP GCVF Ltd | Short term                | Enhanced guiding system introduced. NT considering as part of a GCVF funding bid to HLF.  |   | 1        |

**Objective 22 – maintain and improve the educational programmes and facilities on the Site**

| Action  | Extent | Agencies                      | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07)                  | Progress planned for Apr 07 to Mar 08  | Priority |
|---|--------|-------------------------------|---------------------------|---|--|----------|
| Frequently monitor and review the provision of facilities for formal education of school children | WHS    | GCVF Ltd<br>NEELB,<br>NT, MDC | Ongoing                   | NT runs programmes for schools – 5-6000 pupils/yr. DETI to meet NEELB about the School House. | As part of the HLF bid by GCVF Ltd. WHSO to take forward educational activities and engagement with the community as part of their role. | 1        |
| Develop formal links between NEELB and the National Trust to exchange ideas and share resources   | WHS    | NT,<br>NEELB                  | Ongoing                   | To do   |  | 1        |
| Extend the education programme(s) to others not currently involved                                | WHS    | MG                            | Ongoing                   |   |  | 2        |

**Objective 23 – encourage the protection of the setting of the Site to secure the overall integrity of the WHS**

| Action   | Extent        | Agencies       | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08              | Priority |
|--|---------------|----------------|---------------------------|--|--|----------|
| Monitor effectiveness of Northern Area Plan in achieving protection of the setting of the Site                     | WHS & Setting | MG, PS,<br>EHS | Ongoing                   |  |  | 2        |
| Commission historic and current usage study to demonstrate history and nature of change of development in the area | WHS & Setting | EHS,<br>MG     | Short term                |  | Link with obj. 9                                   | 1        |
| Promote high standards of design for development in the setting  | WHS & Setting | CCGHT          | Ongoing                   |  | AONB Gp to take forward designation guide for AONB | 2        |

|  |                        |             |            |          |  |   |
|--|------------------------|-------------|------------|----------|--|---|
| Support the development of a design guide for WHS, setting and wider area  | WHS & setting + beyond | EHS, PS, MG | Short term |          | AONB Gp to take forward designation guide for AONB | 2 |
| Encourage and support the current mixed farming regime within the setting of the Site  | WHS & Setting          | WHSO DARD   | Ongoing    |          |  | 2 |
| Undertake an active process of communication to ensure that local landowners and managers, especially the farmers within the are, are made aware of the WHS setting issues | WHS & Setting          | MG, DARD    | Ongoing    |          |  | 3 |
| Explore the feasibility of implementing a special agri-environment scheme to support farmers within the setting of the WHS   | WHS & Setting          | EHS, DARD   | Short term |          |  | 2 |
| Encourage the retention and restoration of historic and traditional hedgerows  | WHS & setting + beyond | DARD, WHSO  | Ongoing    | CMS, ESA |  | 2 |
| Undertake detailed landscape character assessment as baseline for future studies and comparisons   | WHS & setting + beyond | MG          | Ongoing    |          | Obj 9  |   |

**Objective 24 – review the WHS boundary by the end of 2010**

| Action   | Extent        | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|--|---------------|----------|---------------------------|--|---------------------------------------|----------|
| Review the boundary of the WHS   | WHS & Setting | EHS      | 2010                      |  |                                       | 3        |
| Undertake geological and landscape study of possible extension areas to inform boundary review | WHS & Setting | EHS      | 2010                      |  |                                       | 3        |

**Monitoring 1 – geology and geomorphology (baseline requirements)**

| Action   | Extent | Agencies   | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|--|--------|------------|---------------------------|--|---------------------------------------|----------|
| Convert slope stability data into a GIS compatible format  | WHS    | NT, EHS    | Short term                |  | Ongoing and will review every 5 years | 2        |
| Identify, record and measure extents of current human interventions                                      | WHS    | MG, EHS    | Short term                |  |                                       | 1        |
| Gather data on number of scientific articles/research trips relevant to Site undertaken over past decade | WHS    | WHSO       | Short term                |  |                                       | 2        |
| Identify and record damage to the site through encroachment of vegetation etc.                           | WHS    | MG, EHS,NT | Short term                |  |                                       | 2        |

**Monitoring 2 – landscape (baseline requirements)**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|--|---------------------------------------|----------|
| Prepare landscape baseline and photographic survey for Site | WHS    | EHS      | Short term                |  |                                       | 1        |

**Monitoring 3 – ecology (baseline requirements)**

| Action   | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|--|--------|----------|---------------------------|--|---------------------------------------|----------|
| Convert ecological data into a GIS compatible format | WHS    | EHS      | Short term                |  |                                       | 1        |

**Monitoring 4 – intangible values and cultural heritage (baseline requirements)**

| Action  | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|---|--------|----------|---------------------------|--|---------------------------------------|----------|
| Prepare cultural heritage baseline and surveys for the Site | WHS    | EHS      | Short term                |  |                                       | 1        |

**Monitoring 5 – visitor management and experience (baseline requirements)**

| Action                                   | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08              | Priority |
|--|--------|----------|---------------------------|--|--|----------|
| Undertake baseline visitor survey        | WHS    | MG,NITB  | Ongoing                   |  |  | 1        |
| Undertake baseline traffic survey        | WHS    | DETI     | Short term                |  | Part of EIA/TIA for planning application – end Jan | 2        |
| Undertake visitor safety risk assessment | WHS    | NT       | ongoing                   |  |  | 1        |

**Monitoring 6 – socio-economic (baseline requirements)**

| Action                            | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|-----------------------------------|--------|----------|---------------------------|--|---------------------------------------|----------|
| Undertake baseline visitor survey | WHS    | MG       | Ongoing                   |  |                                       | 1        |

**Monitoring 7 – setting (baseline requirements)**

| Action                              | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|-------------------------------------|--------|----------|---------------------------|--|---------------------------------------|----------|
| Undertake land use mapping exercise | WHS    | EHS      | Short term                |  |                                       | 1        |

**Monitoring 8 – results**

| Action                                       | Extent | Agencies | Target for implementation | Progress to date (highlight any actions that will be completed by 31 Mar 07) | Progress planned for Apr 07 to Mar 08 | Priority |
|--|--------|----------|---------------------------|--|---------------------------------------|----------|
| Undertake an audit of the monitoring results | WHS    | MG       | ongoing                   |  |                                       | 1        |